



TELECOMMUNICATIONS PHASE ONE PLAN  
PRELIMINARY AS BUILT MAP



PLANS PREPARED FOR:

bandwidthlogic

PLANS PREPARED BY:

DATE:

PROJECT:

OWNER:



PROJECT ADDRESS:

PROJECT ADDRESS  
BLDG 4200/233/232/231 & 20  
TOWNSHIP OF JACKSON  
OCEAN COUNTY NEW JERSEY

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

DATE:

SCALE:

PHASE#1&2  
864CT CABLE PLACEMENT TO DATE = 13,094' W/SLACK COILS.  
144CT CABLE PLACEMENT TO DATE = 4,638' W/SLACK COILS. ( TEMP CIRCUITS)  
48CT CABLE PLACEMENT TO DATE = 893' W/SLACK COILS.  
REMAINING 4-4" PVC CONDUIT TO BE PLACED = 3052" (L.F.)  
REMAINING HANDHOLES TO BE PLACED = 7  
REMAINING 3-1.25" (TRICOLOR) INNERDUCT TO BE PLACED = 3052' (L.F.)  
ESTIMATED ADDITIONAL 864CT FIBER PLACEMENT ACTUAL = 1,776' W/SLACK COILS.  
REMAINING CABLE PLACEMENT ( 864CT OR OTHER ) TO BE PLACED IS CURRENTLY  
UNKNOWN TILL WHICH TIME THE FINAL DESIGN HAS BEEN DETERMINED.



AB-PH1